28/08/20

BRUHAT BANGALORE MAHANAGARA PALIKE

of Work: Drilling of Borewells and Maintenance of RO Plant in RR Nagar Constituency

Measurement Sheet

1st and Final Bill

No: 58

Making connection of G.I.distribution branch with G.I.main of 25mm to 40mm. Nominal bore, including cutting and threading the pipes,providing and fixing Tee, nuts,labour for all item of works,testing and HOM of equipments complete as per specifications.

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Goragunte Palya Samadi								
	1						1.00	
Goragunte Palya Park								
	1						1.00	
Goragunte Palya Police Chowki								
	1						1.00	
Goragunte Palya Main Road								
	1						1.00	
Goragunte Palya								
	1						1.00	
						Total Qty Work Done	5.00	Each
						Qty Payable in this bill	5.00	Each

Contractor Representative

Assistant Engineer 28/8/20

Asst.Executive Engineer 28/8/20
Yashwanthapura sub division

Scanned with CamScanner

29/08/20

BRUHAT BANGALORE MAHANAGARA PALIKE

of Work: Drilling of Borewells and Maintenance of RO Plant in RR Nagar Constituency

Measurement Sheet

1st and Final Bill

No: 59

Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings, this includes jointing of pipes and fittings with one step solvent cement, trenching, refilling & testing of joints complete. (external work). - 20mm nominal OD pipes

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Goragunte Palya Samadi								
Distribution	1.00	4.20					4.20	
Tap Connection	2.00	1.00					2.00	
Goragunte Palya Park								
Distribution	1.00	4.50					4.50	
Tap Connection	2.00	1.00					2.00	
Goragunte Palya Police Chowki								
Distribution	1.00	5.30					5.30	
Tap Connection	2.00	1.00					2.00	
Goragunte Palya Main Road								
Distribution	1.00	4.10					4.10	
Tap Connection	2.00	1.00					2.00	
Goragunte Palya								
Distribution	1.00	5.20					5.20	
Tap Connection	2.00	1.00					2.00	
						Total Qty Work Done	33.30	Mtrs
						Qty Payable in this bill	32.50	Mtrs

Contractor Representative

Assistant Engineer 29/8/20

Asst.Executive Engineer
Yashwanthapura sub division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

29/08/20

BRUHAT BANGALORE MAHANAGARA PALIKE

of Work: Drilling of Borewells and Maintenance of RO Plant in RR Nagar Constituency

Measurement Sheet

1st and Final Bill

No: 60

Providing and fixing to wall, ceiling and floor Medium density polyethylene pipes 6.00 kgf/sq.cm working pressure 25mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications.

CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Goragunte Palya Samadi									
0.00	30.00	1.00	30.00					30.00	
30.00	60.00	1.00	30.00					30.00	
60.00	90.00	1.00	30.00					30.00	
90.00	94.00	1.00	4.00					4.00	
Goragunte Palya Park									
0.00	30.00	1.00	30.00					30.00	
30.00	60.00	1.00	30.00					30.00	
60.00	90.00	1.00	30.00					30.00	
Goragunte Palya Police Chowki									
0.00	30.00	1.00	30.00					30.00	
30.00	60.00	1.00	30.00					30.00	
60.00	90.00	1.00	30.00					30.00	
90.00	92.00	1.00	2.00					2.00	
Goragunte Palya Main Road									
0.00	30.00	1.00	30.00					30.00	
30.00	60.00	1.00	30.00					30.00	
60.00	90.00	1.00	30.00					30.00	
90.00	98.00	1.00	8.00					8.00	
Goragunte Palya									
0.00	30.00	1.00	30.00					30.00	
30.00	60.00	1.00	30.00					30.00	
60.00	90.00	1.00	30.00					30.00	
90.00	96.00	1.00	6.00					6.00	
							Total Qty Work Done	470.00	Mtr
							Qty Payable in this bill	470.00	Mtr

Contractor Representative

Assistant Engineer 29/8/20

29/8/20

Asst.Executive Engineer
Yashwanthapura sub division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

17/09/20

BRUHAT BANGALORE MAHANAGARA PALIKE

of Work: Drilling of Borewells and Maintenance of RO Plant in RR Nagar Constituency

Measurement Sheet

1st and Final Bill

No: 61

KSRB 2-4 : Refilling available around earth pipe lines,cables in layers mot exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. And lift upto 1.5m. Including cost of all labour complete as per specifications.

CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Goragunte Palya Samadi									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
150.00	180.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
180.00	185.00	1.00	5.00	0.45	0.45	0.45	0.20	0.45	
Distribution		1.00	4.00	0.45	0.45	0.45	0.20	0.36	
Goragunte Palya Park									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
150.00	180.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
180.00	210.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
210.00	215.00	1.00	5.00	0.45	0.45	0.45	0.20	0.45	
Distribution		1.00	4.00	0.45	0.45	0.45	0.20	0.36	
Goragunte Palya Police Chowki									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.20	2.70	
150.00	170.00	1.00	20.00	0.45	0.45	0.45	0.20	1.80	
Distribution		1.00	4.00	0.45	0.45	0.45	0.20	0.36	
Goragunte Palya Main Road									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
150.00	180.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
180.00	190.00	1.00	10.00	0.45	0.45	0.45	0.21	0.95	
Distribution		1.00	4.00	0.45	0.45	0.45	0.21	0.38	
Goragunte Palya									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	

Scanned with CamScanner

90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.21	2.84	
150.00	155.00	1.00	5.00	0.45	0.45	0.45	0.21	0.47	
Distribution		1.00	4.00	0.45	0.45	0.45	0.21	0.38	
							Total Qty Work Done	86.28	Cum
							Qty Payable in this bill	85.76	Cum

Contractor Representative

Assistant Engineer

Asst.Executive Engineer
Yashwanthapura sub division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

17/09/20

of Work: Drilling of Borewells and Maintenance of RO Plant in RR Nagar Constituency

Measurement Sheet

1st and Final Bill

No: 62

Loading and unloading of stone boulder/stone aggregates/sand/kanker/ moorum. KSRRB M100-1:Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specification

CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Qty Vide From Item No 55								81.45	
Goragunte Palya Samadi									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
150.00	180.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
180.00	185.00	1.00	5.00	0.45	0.45	0.45	0.10	0.23	
Distribution		1.00	4.00	0.45	0.45	0.45	0.10	0.18	
Goragunte Palya Park									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
150.00	180.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
180.00	210.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
210.00	215.00	1.00	5.00	0.45	0.45	0.45	0.10	0.23	
Distribution		1.00	4.00	0.45	0.45	0.45	0.10	0.18	
Goragunte Palya Police Chowki									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
150.00	170.00	1.00	20.00	0.45	0.45	0.45	0.10	0.90	
Distribution		1.00	4.00	0.45	0.45	0.45	0.10	0.18	
Goragunte Palya Main Road									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
150.00	180.00	1.00	30.00	0.45	0.45	0.45	0.10	0.45	
180.00	190.00	1.00	10.00	0.45	0.45	0.45	0.10	0.18	
Distribution		1.00	4.00	0.45					
Goragunte Palya					0.45	0.45	0.10	1.35	
0.00	30.00	1.00	30.00	0.45					

Scanned with CamScanner

30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.10	1.35	
150.00	155.00	1.00	5.00	0.45	0.45	0.45	0.10	0.23	
Distribution		1.00	4.00	0.45	0.45	0.45	0.10	0.18	
							Total Qty Work Done	123.53	Cum
							Qty Payable in this bill	118.20	Cum

Contractor Representative

Assistant Engineer

Asst.Executive Engineer
Yashwanthapura sub division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

31/08/20

of Work: Drilling of Borewells and Maintenance of RO Plant in RR Nagar Constituency

Measurement Sheet
1st and Final Bill

No: 63

KSRB 2-4 : Providing and fixing in position brass gate valve with C.I.wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials,labour and HOM of equipments with all leads complete as per specifications.

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Goragunte Palya Samadi	1						1.00	
Goragunte Palya Park	1						1.00	
Goragunte Palya Police Chowki	1						1.00	
Goragunte Palya Main Road	1						1.00	
Goragunte Palya	1						1.00	
							1.00	
						Total Qty Work Done	5.00	Each
						Qty Payable in this bill	5.00	Each

Contractor Representative

31/8/20
Assistant Engineer

31/8/20
Asst Executive Engineer
Yashwanthapura sub division
ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Drilling of Borewells and Maintenance of RO Plant in RR Nagar Constituency

31/08/20

Measurement Sheet
1st and Final Bill

64

KSRB13-6.2-1 : Providing and fixing in position brass stop cock of approved quality 15mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Goragunte Palya Samadi	1						1.00	
Goragunte Palya Park	1						1.00	
Goragunte Palya Police Chowki	1						1.00	
Goragunte Palya Main Road	1						1.00	
Goragunte Palya	1						1.00	
							1.00	
						Total Qty Work Done	**5.00**	**Each**
						Qty Payable in this bill	**5.00**	**Each**

Contractor Representative

Assistant Engineer 31/8/20

Asst.Executive Engineer
Vashwanthapura sub division
31/8/20

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

15/09/20

of Work: Drilling of Borewells and Maintenance of RO Plant in RR Nagar Constituency

Measurement Sheet

1st and Final Bill

65

KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.

CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
Goragunte Palya Samadi									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
150.00	180.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
180.00	185.00	1.00	5.00	0.45	0.45	0.45	0.15	0.34	
Distribution		1.00	4.00	0.45	0.45	0.45	0.15	0.27	
Goragunte Palya Park									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
150.00	180.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
180.00	210.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
210.00	215.00	1.00	5.00	0.45	0.45	0.45	0.15	0.34	
Distribution		1.00	4.00	0.45	0.45	0.45	0.15	0.27	
Goragunte Palya Police Chowki									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
150.00	170.00	1.00	20.00	0.45	0.45	0.45	0.15	1.35	
Distribution		1.00	4.00	0.45	0.45	0.45	0.15	0.27	
Goragunte Palya Main Road									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
150.00	180.00	1.00	30.00	0.45	0.45	0.45	0.15	0.68	
180.00	190.00	1.00	10.00	0.45	0.45	0.45	0.15	0.27	
Distribution		1.00	4.00	0.45	0.45				
Goragunte Palya									

cwd & KC

Scanned with CamScanner

0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
150.00	155.00	1.00	5.00	0.45	0.45	0.45	0.15	0.34	
Distribution		1.00	4.00	0.45	0.45	0.45	0.15	0.27	
							Total Qty Work Done	63.11	Cum
							Qty Payable in this bill	61.26	Cum

Contractor Representative

Assistant Engineer

Asst Executive Engineer
Yashwanthapura sub division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

15/09/20

Name of Work: Drilling of Borewells and Maintenance of RO Plant in RR Nagar Constituency

Measurement Sheet
1st and Final Bill

No: 66

Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) M 20 for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, for foundations & sub-structure works with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.)

CHAINAGE		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Land Mark									
Goragunte Palya Samadi									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
150.00	180.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
180.00	185.00	1.00	5.00	0.45	0.45	0.45	0.15	2.03	
Distribution		1.00	4.00	0.45	0.45	0.45	0.15	0.34	
Goragunte Palya Park								0.27	
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
150.00	180.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
180.00	210.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
210.00	215.00	1.00	5.00	0.45	0.45	0.45	0.15	2.03	
Distribution		1.00	4.00	0.45	0.45	0.45	0.15	0.34	
Goragunte Palya Police Chowki								0.27	
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
150.00	170.00	1.00	20.00	0.45	0.45	0.45	0.15	1.35	
Distribution		1.00	4.00	0.45	0.45	0.45	0.15	0.27	
Goragunte Palya Main Road									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
150.00	180.00	1.00	30.00	0.45	0.45	0.45	0.15	0.68	
180.00	190.00	1.00	10.00	0.45	0.45	0.45	0.15	0.27	
Distribution		1.00	4.00	0.45	0.45	0.45	0.15	2.03	
Goragunte Palya									
0.00	30.00	1.00	30.00	0.45	0.45	0.45	0.15		

Scanned with CamScanner

30.00	60.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
60.00	90.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
90.00	120.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
120.00	150.00	1.00	30.00	0.45	0.45	0.45	0.15	2.03	
150.00	155.00	1.00	5.00	0.45	0.45	0.45	0.15	0.34	
Distribution		1.00	4.00	0.45	0.45	0.45	0.15	0.27	
							Total Qty Work Done	63.11	Cum
							Qty Payable in this bill	61.26	Cum

Contractor Representative

Assistant Engineer

Asst.Executive Engineer
Yashwanthapura sub division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner